



**DUNLOP**  
BRAKE METERING UNIT  
AC 70071 SER NO 0119  
MOD 1 DATE 12/16/00  
FLUID MIL-H-5606  
SYST. PRESS. 210.5 BAR  
INCORPORATING:  
AC 70072 PN BRAKE METERING VALVE  
AC 80005 PN SERVOVALVE (2X)

CR

PR

PL

LG

CL

R

P

112 ON/S

ACA1805. 15







1. Approving Competent Authority/Country UK CAA		2. <b>AUTHORISED RELEASE CERTIFICATE</b> <b>EASA FORM 1</b>			3. Form Tracking Number 84579059-10300	
4. Organisation Name and Address <b>MEGGITT AEROSPACE LIMITED</b> <b>T/A MEGGITT AIRCRAFT BRAKING SYSTEMS</b> Holbrook Lane, Coventry CV6 4AA, England. Telephone: (024) 7666 6655. Fax: (024) 7666 2294				5. Works Order/Contract or Invoice No. Notification: 350021532 PO: RO-4072		
6. Item	7. Description	8. Part No.	9. Qty	10. Serial No.	11. Status / Work	
10300	BM UNIT	AC70071	1	(0119)	TESTED	
12. REMARKS This document has been issued according to an approved computer generated signature procedure. Certifies work specified in Blocks 11/12 was accomplished in accordance with Title 14, code of Federal Regulations, part 43 and with respect to that work, the items are approved for return to service under Title 14, code of Federal Regulations, part 43 Approval Number D98Y338N. MOD STATUS: MOD 1 INSPECTED AND TESTED IAW CMM 32-42-04 REV 1 DATED:DEC/21/2007				SHIP TO: CORNING INCORPORATED 348 SING SING ROAD MORSEHEADS NY 14845 USA		
13a. Certifies that the items identified above were manufactured in conformity to <input type="checkbox"/> approved design data and are in condition for safe operation. <input type="checkbox"/> non-approved design data specified in Block 12			14a. <input checked="" type="checkbox"/> Part-145.A.50 Release to Service <input checked="" type="checkbox"/> Other regulation specified in Block 12 Certifies that unless otherwise specified in Block 12, the work identified in Block 11 and described in Block 12 was accomplished in accordance with Part -145 and in respect to that work the items are considered ready for release to service			
13b. Authorised Signature		13c. Approval/Authorisation Number		14b. Authorised Signature <i>C. Roberts</i>		14c. Certificate/Approval Ref No. UK.145.00693
13d. Name		13e. Date (dd mm/yyyy)		14d. Name COLIN ROBERTS		14e. Date (dd mm/yyyy) 22/JUN/2011

**USER/INSTALLER RESPONSIBILITIES**  
**NOTE:**

This certificate does not automatically constitute authority to install the item(s).  
Where the user/installer performs work in accordance with regulations of an airworthiness authority different than the airworthiness authority specified in block 1, it is essential that the user/installer ensures that his/her airworthiness authority accepts items from the airworthiness authority specified in block 1.  
Statements in blocks 13a and 14a do not constitute installation certification. In all cases aircraft maintenance records must contain an installation certification issued in accordance with the national regulations by the user/installer before the aircraft may be flown.



MEGGITT

MRO WORKSHOP REPORT

Unit Part No AC70071

Serial Number. 0119

Mod State. 1.

Notification No. 45012432

Equipment # No 10133473

Documentation Reference. 32-42-04

Reason for removal : UNIT HAS A MODERATE LEAK THAT CAUSES THE  
BRAKE ACCUMULATOR TO BLEED DOWN THROUGH B.M.U.  
- INTO RIN. LINE.

Unit tested prior to strip YES ~~NO~~

Test satisfactory YES ~~NO~~

Comments : NO FAULT FOUND. B.M.U. PASSED FULL  
ACCEPTANCE TESTS.

Technician

MABS  
50

CORNING INC.

Date

17/5/11

Meggitt Aircraft Braking Systems  
Holbrook Lane, Coventry, CV6 4AA, UK